



Demo Company A

Job Site Inspection Checklist

Facility or Project Name

Demo A Project

Date

7/1/2022

Completed by

Demo Owner

Is the OSHA Form 3165 posted for employees to see?

Yes

Is the OSHA Form 300A posted for employees to see?

Not between February 1st and April 30th

Are the local emergency phone numbers posted for employees to see?

Yes

Are all SDS readily accessible?

Yes

Is all Hazard Communication information shared with other contractors on site?

No other contractors on site

Are fire extinguishers readily accessible and inspected monthly?

Yes

Are JHA's and other job site forms readily accessible and current?

Yes

Are all employees appropriately trained for the tasks they are performing?

Yes

Do all company vehicles have the proper signage, DOT labels and placards in place?

Yes

Are First Aid Kits readily available and fully stocked?

Yes

Is the job site organized and proper housekeeping kept up?

Yes

Are there compactor/trash disposal procedures in place?

Yes

Are all storage areas maintained in orderly manner?

Yes

Are there adequate restrooms facilities for employees?

Yes

Is there plenty of potable water available for all employees?

Yes

Are all warning signs, tags and barricade tape in place?

Yes

Are elevated walking/working surfaces protected with protective rails?

Yes

Are all extension cords inspected and free of defects?

Yes

Are ground fault circuit interrupters (GFCI) in use where necessary?

Yes

Is all equipment properly grounded?

Yes

Is all temporary wiring clear of employee and vehicular traffic?

Yes

Are proper lifting techniques used by employees?

Yes

Hard hats

Yes

Eye protection

Yes

Appropriate, approved, work shoes or boots

Yes

Hearing protection

Yes

Gloves

Yes

Respiratory Protection

Yes

Is there adequate lighting on the site?

Yes

Are medical services reasonably accessible?

Yes

Are Administrative and/or Engineering Controls in place to reduce noise levels?

No excessive noise

Is there protection from ionizing and/or nonionizing radiation in place?

No radiation present

Emergency Action Plan and Fire Prevention Plan available

Yes

Is all equipment inspected before use?

Yes

Are defective items tagged and removed from service?

No

Are all powered equipment operators trained and authorized to use equipment?

Yes

Are ladders in use on site?

Yes

Do the side rails extend at least 3' above upper landing surface?

Yes

Ladders tied-off to prevent displacement

Yes

Is your site using scaffolding on site?

Yes

Does the scaffolding have the proper guard rails?

No

Is the scaffolding fully planked?

Yes

Does the scaffolding have the proper bracing?

Yes

Does the scaffolding have ladder access?

Yes

Does the scaffolding have the proper toe boards?

Yes

Is fall protection required?

Yes

Have all employees using fall protection received proper training?

Yes

Conventional Fall Protection System Used

Yes

Are guardrail systems used for Fall Protection?

Yes

Do employees use a Personal Fall Arrest System?

Yes

Is a Warning Line System used?

Yes

Is the area where a fall is possible marked as a Controlled Access Zone?

Yes

Is a Safety Monitoring System used?

Yes

Fall Protection Plan used: 29 CFR 1926.502(k) is on site.

Yes

Employees demonstrating a positive safety attitude

Yes

Are there any additional items to be inspected?

No

Signature

A handwritten signature in black ink, consisting of a large, sweeping loop on the left and a series of diagonal strokes extending to the right.A handwritten signature in black ink, featuring a large, rounded loop on the right side and a long, sweeping stroke that curves back towards the left.

© 2022 U.S. Compliance Systems, Inc. dba OWYN Safety (888) 475-5353.
Permission is granted to copy for internal use.